L. C : 004 - 15 - 00052

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Customer	AEE, Yelahanka Satellite Town Sub Division, BBMP
Name of Work	Supply,transport and erection of chainlink fencing in ward no. 04, at Yelahanka Satellite Town Sub Division
Name of Agency	M/s. K. R. I. D. L.
Grade of Concrete	M 15
No. of cubes tested	3
Dimension of Specimen	150mmx150mmx150mm
Cross Sectional Area	22500 mm²
Technical Reference	IS 516:1959 Reaffirmed 2004

Sl. No.	Identification	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	CC Work	24/01/2015	24/03/2015	28	8.20	356	15.82	15.64
2					8.19	348	15.47	
3					8.38	352	15.64	

Note:
1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the Lab.
3. Any corrections invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS
5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2367, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON STEEL ANGLES 65x65x6mm

Name & Address of the Customer	ARE, Yelahanka Satalite Town Sub Division, BBMP
Name of Work	Maintenance and repairs of chainlink fencing in ward no. 04, of Yelahanka Satelite Town Sub Division
Name of the Agency	M/s. K. R. I. D. L.
Date of Testing	23/02/2015

Sl.No.	Description	Result	IS 2062-1999 & BDB-1989 Min. Requirements	Remarks
1	Wt/m. Length (Kg/m)	5.9	5.8	Satisfactory
2	Elongation (%)	25	23	Satisfactory
3	U.T.S (N/Sq.mm)	420	410	Satisfactory

Note:
1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

AE LD 4

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS
5, 1st Cross, Sarvesa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2807, Email: civiltechlabs@gmail.com

TEST REPORT

GAUGE TEST ON M.S.PIPE Nominal Size 38mm

Name & Address of the Customer	AEE, Yelahanka Satellite Town Sub Division, BBMP
Name of Work	Maintenance and repairs of chainlink fencing in ward no. 04, of Yelahanka Satellite Town Sub Division.
Name of the Agency	M/s. K. R. L. D. L.
Date of Testing	23/02/2015

Gauge Test

Nominal Size in mm	Guage	Measured Thickness in mm	Min. As Per IS : 1136-2008 in mm	Remarks
38	14	1.99	1.99	Satisfies The Requirement

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

AE LD-4

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

#5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

GAUGE TEST ON CHAIN LINK GAUGE-8

Name & Address of the Customer	AEE, Yelahanka Satellite Town Sub Division, BBMP
Name of Work	Maintenance and repairs of chainlink fencing in ward no. 04, of Yelahanka Satellite Town Sub Division
Name of the Agency	M/s. S. R. I. O. L
Date of Testing	23/02/2015

Gauge Test			
Guage	**Measured Thickness in mm**	**Min. As Per IS : 1136-2006 in mm**	**Remarks**
8	4.11	**4.11**	**Satisfies The Requirement**

Note:

1. The results relate only to the items tested
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the client.

AE LD-4

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE